



## Street Program Status

Project / Bid No.	Street Name	Linear Feet	Council Approval	Funding Protection Available	Geo Tech Proposal Out	Geo Tech Proposal In	Geo Tech Start	Geo Tech Complete	Engr Proposal Out	Engr Proposal In	EngrStart	Engr Complete	Const Bid Out	Const Bid In	Council Award Bid and Approve Contract	Construction Start	Construction Complete
	Salvato Street	1,320		\$157,080	3/28/2018	3/29/2018			3/28/2018	4/2/2018							
	45th Street (West of Hwy 3)	1,580		\$188,020	3/28/2018	3/29/2018			3/28/2018	4/2/2018							
	Ave F (20th Street to 25th Street)	1,850		CDBG Funding Possible (according to the MYFP) 220,150	3/28/2018	3/29/2018			3/28/2018	4/2/2018							
	32nd Street (East)	2,950		CDBG Funding Possible (according to the MYFP) \$220,150	3/28/2018	3/29/2018			3/28/2018	4/2/2018							
	Utah Street	450		\$53,550	3/28/2018	3/29/2018			3/28/2018	4/2/2018							
	Construction Contingency Cost			\$193,190.00													
	Estimated Engineering Cost			\$174,573													
Project / Bid No.	Street Name	Linear Feet	Council Approval	Funding Available	Geo Tech Proposal Out	Geo Tech Proposal In	Geo Tech Start	Geo Tech Complete	Engr Proposal Out	Engr Proposal In	EngrStart	Engr Complete	Const Bid Out	Const Bid In	Council Award Bid and Approve Contract	Construction Start	Construction Complete
	Ave F (Deats to 25th Street)	2,150		\$258,000													
	Nevada Street	1,800		\$216,000													
	Georgia Avenue	450		\$54,000													
	Falco	1,320		\$158,000													
	Texas Ave (South of FM517)	950		\$114,000													
	Iowa (42nd to 43rd)	400		\$48,000													
	Luhning	1,500	11/9/2016	\$180,000					11/10/2016	11/23/2016	11/24/2016	4/11/2017	N/A	N/A	N/A		
	Construction Contingency Cost			\$202,800													
	Estimated Engineering Cost			\$182,520													
Road Sabilization Round 1	Street Name	Linear Feet	Council Approval	Funding Projction Available	Geo Tech Proposal Out	Geo Tech Proposal In	Geo Tech Start	Geo Tech Complete	Engr Proposal Out	Engr Proposal In	EngrStart	Engr Complete	Const Bid Out	Const Bid In	Council Award Bid and Approve Contract	Construction Start	Construction Complete
	Rodeo Bend (Bridge to Gill)	2,300	10/25/2016	\$36,656	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	5/30/2017	5/31/2017
	46th St. (Hwy to To RR Crossing)	1,032	10/25/2016	\$16,448	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	4/3/2017	4/4/2017
	Colorado (30th to 40th)	3,500	10/25/2016	\$37,613	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	6/5/2017	6/9/17 (est)
	Texas (42nd to Park)	925	10/25/2016	\$13,388	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	4/20/2017	4/21/2017
	Camp Allen (Old Castle to Blue Water)	650	10/25/2016	\$10,391	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	4/13/2017	4/19/2017
Round 2	Street Name	Linear Feet	Council Approval	Funding Available	Geo Tech Proposal Out	Geo Tech Proposal In	Geo Tech Start	Geo Tech Complete	Engr Proposal Out	Engr Proposal In	EngrStart	Engr Complete	Const Bid Out	Const Bid In	Council Award Bid and Approve Contract	Construction Start	Construction Complete
	Montana (34th to Dead End)	455	2/14/2017	\$6,503	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	3/28/2017	3/29/2017
	35th St. (FM 1266 to Montana)	355	2/14/2017	\$5,100	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	3/28/2017	3/29/2017
	Commodore (Hughes Rd. to Mariner Way)	810	2/14/2017	\$12,888	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	5/1/2017	5/2/2017
	Oak Park (Hwy 3 to Video)	650	2/14/2017	\$11,348	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	5/4/2017	5/5/2017
	34th St. (California to Colorado)	1,100	2/14/2017	\$17,531	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	5/8/2017	5/10/2017
	Sweeny (FM 517 to Dead End)	910	2/14/2017	\$13,005	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	5/10/2017	5/15/2017
	Rau Dr (S. End & FM 517 350' South)	875	2/14/2017	\$14,025	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	5/22/2017	5/23/2017
	Humble Camp (Hughes Rd. to City Limit)	1,111	2/14/2017	\$17,723	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	5/17/2017	5/17/2017

### Street Program Status

Round 3	Pabst Rd (FM517 to End)	2,218	2/13/2018	\$34,164	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	3/20/2018	3/22/2018
	Montana (38th to 39th)	315	2/13/2018	\$4,088	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
	Kansas (FM517 to End)	650	2/13/2018	\$8,760	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	2/28/2018	3/1/2018
	Missouri (34th to End)	425	2/13/2018	\$6,424	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
	Lobinstien (Humble Camp to End)	910	2/13/2018	\$11,972	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
	Harbor Light (Anchor's Way to Mariner's Way)	2,036	2/13/2018	\$29,725	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	4/9/2018	4/12/2018
	27th St (Texas to Colorado)	1,500	2/13/2018	\$21,900	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
	W Deats (Hughes Ln to I45)	825	2/13/2018	\$11,972	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	4/17/2018	4/24/2018